

Progress of the Hyper-Kamiokande project


C. Bronner on behalf of the Hyper-Kamiokande collaboration

February 21st, 2024



Hyper-Kamiokande project overview

2



Wide physics program:


- ✓ Atmospheric neutrinos
- ✓ Accelerator neutrinos
- ✓ Solar neutrinos
- ✓ Supernova neutrinos
- ✓ Proton decay
- ✓ Dark matter indirect detection

Builds on the successful strategies used in Super-Kamiokande (SK), K2K and T2K with:

- Larger detector for increased statistics
72m height x 68m diameter tank, 188.4 kton fiducial volume (SK:22.5 kton)
- Improved photo-sensors for better efficiency
- Higher intensity beam and updated/new near detector for accelerator neutrino part


Cavern excavation

- Highlight of 2023 was completion of excavation of dome part (oct 2023)
- Most challenging part and main schedule risk for excavation part
- Cavern for water purification system was also completed
- Excavation of barrel part on-going, will be completed in 2024




20" Photomultiplier tubes

- 20k high performance 20" PMTs will equip the HK Inner Detector
- One year ago, mass-production was still suspended due to higher than expected failure rate
- New large scale test facility at Kamioka allowed to validate improved PMT design and QC by Hamamatsu Photonics
- PMT delivery restarted in May 2024, with sampling test of delivered PMTs at Kamioka
- >8k 20" PMTs delivered so far, in line to complete delivery by Sep. 2026




- Complex project with different parts produced by different countries
- Electronics will be underwater, in pressure vessels
- Prototypes of all the components are produced, assembled and put in the water and starting evaluation
- Vessel design was fixed and procurement is starting.



HV and LV
power supplies

2 ID front-end boards

Data processing and timing boards




First fully assembled module
now in water for test


Beam and near detector

7


- J-PARC neutrino beamline and near detector currently part of T2K
- Will be key parts of the Hyper-K long baseline oscillation program
- Significant milestones in 2023:
 - ➔ Operation at increased beam intensity and horn current following beamline upgrade
 - ➔ Installation and first events observed in upgraded near detector ND280




Run number : 16070 | SubRun number :8 | Event number : 191051 | Spill : 4515 | Time : Thu 2023-12-21 03:21:27 JST | Partition : 61 | Trigger : Beam Spill



- New sensitivity studies produced for the accelerator neutrino part
- Use more recent version of T2K analysis than previous studies
- Study in particular impact of systematic uncertainties
 - Error on $\nu_e/\bar{\nu}_e$ cross-section ratio will be particularly important for CP violation discovery
- Allows to set targets for measurements by near detectors to reach the experiment target sensitivity



Hyper-K preliminary
 True normal ordering (known), 10 years (2.7×10^{22} POT 1:3 $\nu:\bar{\nu}$)
 $\sin^2\theta_{13}=0.0218\pm 0.0007$, $\sin^2\theta_{23}=0.528$, $\Delta m_{32}^2=2.509 \times 10^{-3} \text{eV}^2/c^4$



Hyper-K preliminary
 True normal ordering (known), 10 years (2.7×10^{22} POT 1:3 $\nu:\bar{\nu}$)
 $\sin^2\theta_{13}=0.0218\pm 0.0007$, $\sin^2\theta_{23}=0.528$, $\Delta m_{32}^2=2.509 \times 10^{-3} \text{eV}^2/c^4$, $\delta_{CP}=-1.601$

- The next generation water Cherenkov experiment Hyper-Kamiokande is currently in construction
- Several significant progress in 2023:
 - Excavation of the dome section and water purification system room completed
 - Restart of the delivery of 20" PMT, with large scale testing for QA
 - Final prototypes for several parts of the electronics, and start of integrated tests
 - Start of data taking with upgraded neutrino beamline and near detector in T2K
 - Updated sensitivity studies looking at the impact of systematic uncertainties